


**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES  
FOR THE 1st QUARTER, CY 2017.**

Province, City or Municipality: PALAWAN

Project/Program/Activity Name	Location	Total Cost	Date Started	Target Completion date	Project Status		Remarks
					% of Completion	Total Cost Incurred to Date	
DILG-PCF 2014 Concreting of Kaybulusan- Decala Road w/ 2 Barrel Box Culvert	Bgy. Caruray, San Vicente	7,000,000.00	June 2016	June 2017	38.71%	2,702,971.41	ongoing
DPWH DOH-HFEP Expansion of Narra MH	Bgy. Antipuluan, Narra	10,000,000.00	May 2014	July 2016	100.00%	10,000,000.00	completed
DPWH DOH-HFEP 2016 Construction of 50 Beds Infirmary-Bataraza	Bgy. Marangas, Bataraza	49,750,000.00	February 2017	February 2018	15.00%	7,460,077.82	ongoing
Kennedy Falls Water System and Kapangyan Falls Water System	Bataraza	70,000,000.00	May 2016	July 2017	43.87%	44,226,171.01	on going

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

  
**ENGR. SAYLITO M. PURISIMA**  
 Head, Infrastructure/Engineering  
 OIC, PEO

  
**JOSE CH. ALVAREZ**  
 Governor