

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES  
FOR THE 2ND QUARTER, CY 2020**

Province, City or Municipality: PALAWAN

Program or Project	Location	Total Cost	Date Started	Target Completion	Project Status		No. Of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
<b>DOTr</b>		<b>416,709,467.72</b>						
Construction of Sheltered Port Phase 1 of Pag-asa	Kalayaan	416,709,467.72	7/26/2018	12/17/2019	100.00%	416,709,467.72		Completed
Construction of Mini Port Phase1, Brgy. Mangsee	Balabac	9,850,000.00	3/16/2019	11/10/2019	0.00%	-		Suspended
<b>TIEZA</b>		<b>40,000,000.00</b>						
Tubbataha Reef Ranger Station	Tubbataha, Cagayancillo	40,000,000.00	1/14/2020	1/12/2021	66.00%	26,400,000.00		On Going
Upgrading of Itangil Bailey to RCDG	Dumaran	7,000,000.00	12/22/16	5/12/17	100.00%	7,000,000.00		Completed
<b>DOH</b>		<b>59,700,000.00</b>						
Construction of Guadalupe Rescue Center	Coron	2,487,500.00	11/9/17	**	100.00%	2,487,500.00		Completed
San Fernando Rescue Center	Elnido	2,487,500.00	**	**	100.00%	2,487,500.00		Completed
Cheey Rescue Center	Busuanga	2,487,500.00	11/9/17	3/10/18	95.00%	2,363,125.00		On Going
Construction of Buluang Rescue Center	Busuanga	2,487,500.00	11/9/17	3/10/18	100.00%	2,487,500.00		Completed
Construction of El Nido District Hospital	El Nido	49,750,000.00	5/17/17	2/10/19	98.00%	48,755,000.00		On Going
<b>54 Barangay Health Station</b>		<b>107,460,000.00</b>						
Construction of Barangay Health Station, Tagpait	Aborlan	1,990,000.00	5/6/2017	1/1/2018	100.00%	1,990,000.00		Completed
Construction of Barangay Health Station, Madoldolon	Araceli	1,990,000.00	8/15/17	4/12/18	100.00%	1,990,000.00		Completed
Construction of Barangay Health Station, Osmeña	Araceli	1,990,000.00	8/15/17	4/12/18	100.00%	1,990,000.00		Completed
Construction of Barangay Health Station, Balogo	Araceli	1,990,000.00	8/15/17	4/12/18	42.00%	835,800.00		Suspended
Construction of Barangay Health Station, Sto. Niño	Araceli	1,990,000.00	8/15/17	4/12/18	45.00%	895,500.00		Suspended
Construction of Barangay Health Station, San Jose De Oro	Araceli	1,990,000.00	8/15/17	4/12/18	45.00%	895,500.00		Suspended
Construction of Barangay Health Station, Taloto	Araceli	1,990,000.00	8/15/17	4/12/18	45.00%	895,500.00		Suspended
Construction of Barangay Health Station, Panitian, Bgy. Catagumpan	Balabac	1,990,000.00	6/18/2017	2/13/2018	0.00%	-		On Mobilization
Construction of Barangay Health Station, Kambang Tuli, Melville	Balabac	1,990,000.00	6/18/2017	2/13/2018	0.00%			On Mobilization

Program or Project	Location	Total Cost	Date Started	Target Completion	Project Status		No. Of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Construction of Barangay Health Station, Catagupan Centro	Balabac	1,990,000.00	9/19/2017	5/16/2018	5.60%			On Mobilization
***Continued Next Page***								


Program or Project	Location	Total Cost	Date Started	Target Completion	Project Status		No. Of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Construction of Barangay Health Station, Sitio Caguisan Bgy. Salang	Balabac	1,990,000.00	9/18/2017	5/17/18	0.00%			On Mobilization
Construction of Barangay Health Station, Maria Hangin	Balabac	1,990,000.00	9/18/2017	5/17/18	0.00%			On Mobilization
Construction of Barangay Health Station, Sebaring	Balabac	1,990,000.00	9/18/17	5/17/18	50.00%	995,000.00		On Going
Construction of Barangay Health Station, Puring	Bataraza	1,990,000.00	9/20/17	5/19/18	100.00%	1,990,000.00		Completed
Construction of Barangay Health Station, Igang-igang	Bataraza	1,990,000.00	9/21/17	5/20/18	100.00%	1,990,000.00		Completed
Construction of Barangay Health Station, Iwahig/Mampyu	Bataraza	1,990,000.00	9/22/17	5/21/18	100.00%	1,990,000.00		Completed
Construction of Barangay Health Station, Tabud	Bataraza	1,990,000.00	11/14/17	**	100.00%	1,990,000.00		Completed
Construction of Barangay Health Station, Tagnato	Bataraza	1,990,000.00	11/14/17	**	100.00%	1,990,000.00		Completed
Construction of Barangay Health Station, Tagolango	Bataraza	1,990,000.00	11/14/17	9/9/2018	20.00%	398,000.00		On Going
Construction of Barangay Health Station, Taratak	Bataraza	1,990,000.00	11/14/17	**	100.00%	1,990,000.00		Completed
Construction of Barangay Health Station, Salogon	Brooke's Point	1,990,000.00	6/16/17	12/14/17	100.00%	1,990,000.00		Completed
Construction of Barangay Health Station, Bgy. Panlitan	Busuanga	1,990,000.00	12/29/17	6/26/2018	0.00%	-		On Mobilization
Construction of Barangay Health Station, Bgy. Quezon	Busuanga	1,990,000.00	**	**	100.00%	1,990,000.00		Completed
Construction of Barangay Health Station, Tagala	Cagayancillo	1,990,000.00	6/1/17	3/29/18	15.00%	298,500.00		On Going
Construction of Barangay Health Station, Nusa	Cagayancillo	1,990,000.00	6/1/17	3/29/18	40.00%	796,000.00		On Going
Construction of Barangay Health Station, Sta. Cruz	Cagayancillo	1,990,000.00	6/1/17	3/29/18	100.00%	1,990,000.00		Completed
Construction of Barangay Health Station, Wahig	Cagayancillo	1,990,000.00	6/1/17	3/29/18	90.00%	1,791,000.00		On Going
Construction of Barangay Health Station, Bgy. Turda	Coron	1,990,000.00	**	**	0.00%	-		Suspended
Construction of Barangay Health Station, Bgy. Tagumpay	Coron	1,990,000.00	**	**	0.00%	-		Suspended
Construction of Barangay Health Station, Halsey	Culion	1,990,000.00	**	**	100.00%	1,990,000.00		Completed
Construction of Barangay Health Station, Sitio Tampil, Bgy. Osmeña	Culion	1,990,000.00	8/15/2017	4/12/2018	0.00%	-		Completed
Construction of Barangay Health Station, So. Malunlon, Bgy. Tanatanaen	Dumaran	1,990,000.00	6/10/2017	12/7/2017	0.00%	-		Suspended
Construction of Barangay Health Station, So. Nagtalula, Bgy. Catep	Dumaran	1,990,000.00	6/10/2017	12/7/2017	0.00%	-		Suspended
Construction of Barangay Health Station, Maligaya	Elnido	1,990,000.00	6/10/2017	12/7/2017	0.00%			For Cancellation
Construction of Barangay Health Station, Manlag	Elnido	1,990,000.00	6/10/2017	12/7/2017	0.00%			On Mobilization

Program or Project	Location	Total Cost	Date Started	Target Completion	Project Status		No. Of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
***Continued Next Page***								

Program or Project	Location	Total Cost	Date Started	Target Completion	Project Status		No. Of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Construction of Barangay Health Station, Barangonan	Linapacan	1,990,000.00	6/10/2019	12/7/2019	38.50%			On Going
Construction of Barangay Health Station, Maruyogruyog	Linapacan	1,990,000.00	6/10/2019	12/7/2019	0.00%			Suspended
Construction of Barangay Health Station, Caburian	Cuyo	1,990,000.00	**	**	0.00%	-		Suspended
Construction of Barangay Health Station, Cocoro	Magsaysay	1,990,000.00	**	**	0.00%	-		Suspended
Construction of Barangay Health Station, Poblacion, Upper Quirino	Narra	1,990,000.00	**	**	100.00%	1,990,000.00		Completed
Construction of Barangay Health Station, Sowangan	Quezon	1,990,000.00	**	**	100.00%	1,990,000.00		Completed
Construction of Barangay Health Station, So. Ogis, Ransang	Rizal	1,990,000.00	9/21/2017	5/18/2018	100.00%	1,990,000.00		Completed
Construction of Barangay Health Station, Malotoc, Ransang	Rizal	1,990,000.00	9/21/2017	5/18/2018	100.00%	1,990,000.00		Completed
Construction of Barangay Health Station, Green island	Roxas	1,990,000.00	12/29/17	**	100.00%	1,990,000.00		Completed
Construction of Barangay Health Station, Caruray	San Vicente	1,990,000.00	12/29/17	**	100.00%	1,990,000.00		Completed
Construction of Barangay Health Station, Port Barton	San Vicente	1,990,000.00	12/29/17	**	100.00%	1,990,000.00		Completed
Construction of Barangay Health Station, Abo-abo	Sofronio Española	1,990,000.00	6/6/17	**	100.00%	1,990,000.00		Completed
Construction of Barangay Health Station, Biton	Taytay	1,990,000.00	8/12/2017	6/8/2008	0.00%	-		Suspended
Construction of Barangay Health Station, Libertad	Taytay	1,990,000.00	8/11/17	6/8/18	100.00%	1,990,000.00		Completed
Construction of Barangay Health Station, Meyteged	Taytay	1,990,000.00	8/11/17	6/8/18	0.00%	-		On Mobilization
Construction of Barangay Health Station, Poblacion	Taytay	1,990,000.00	**	**	100.00%	1,990,000.00		Completed
Construction of Barangay Health Station, Baras	Taytay	1,990,000.00	1/4/2018	9/1/2018	0.00%	-		Suspended
Construction of Barangay Health Station, Old Guinlo	Taytay	1,990,000.00	8/11/17	6/8/18	100.00%	1,990,000.00		Completed
Construction of Barangay Health Station, Tumbod	Taytay	1,990,000.00	1/4/2018	9/1/2018	0.00%	-		On Mobilization

Program or Project	Location	Total Cost	Date Started	Target Completion	Project Status		No. Of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
<b>12 New RHU</b>		<b>151,280,000.00</b>						
Construction of Rural Health Unit, Busuanga	Busuanga	11,940,000.00	**	**	80.00%	9,552,000.00		On Going
Construction of Rural Health Unit, Pancol Phase 1	Taytay	11,940,000.00	11/16/18	9/12/19	100.00%	11,940,000.00		Completed
Construction of Rural Health Unit, Northeast Taytay Phase 1	Taytay	11,940,000.00	11/16/18	9/13/19	60.00%	7,164,000.00		Suspended
Construction of Rural Health Unit, Agutaya Phase 1	Agutaya	11,940,000.00	12/14/18	10/11/19	20.00%	2,388,000.00		Suspended
Construction of Rural Health Unit, Magsaysay Phase 1	Magsaysay	11,940,000.00	12/14/18	10/11/19	85.00%	10,149,000.00		On Going
Construction of Rural Health Unit, Cagayancillo Phase 1	Cagayancillo	11,940,000.00	9/29/19	10/23/2020	15.00%	1,791,000.00		Suspended
Construction of Rural Health Unit, Bgy. Bancalaan Phase 1	Balabac	11,940,000.00	12/14/18	10/9/19	80.00%	9,552,000.00		On Going
Construction of Rural Health Unit, Sofronio Espanola	Sofronio Espanola	19,940,000.00	9/22/18	7/18/2019	95.00%	18,943,000.00		On Going
Construction of Rural Health Unit, Aporawan Phase 1	Aborlan	11,940,000.00	8/14/18	6/11/19	100.00%	11,940,000.00		Completed
Construction of Rural Health Unit, Bgy. Mangsee Phase 1	Balabac	11,940,000.00	12/14/18	10/11/19	94.50%	11,283,300.00		On Going
Construction of Rural Health Unit, Bgy. Panalingaan Phase 1	Rizal	11,940,000.00	8/11/18	6/6/19	70.76%	8,448,744.00		On Going
Construction of Rural Health Unit, Linapacan Phase 1	Linapacan	11,940,000.00	**	**	15.00%	1,791,000.00		Suspended

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

  
**SAYLITO M. PURISIMA**  
 PGDH, PEPO/ OIC-PEO  
 Head, Infrastructure Division

  
**JOSE CH. ALVAREZ**  
 Governor