

Provincial Government of Palawan
20% COMPONENT OF THE IRA UTILIZATION
As of December 31, 2017
4th Quarter, 2017

Province, City or Municipality: PALAWAN


Program/Project/Activity	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, If Any	Remarks
					% of Completion	Total Cost Incurred to Date		
20% Development Fund (Current) Roads Improvement and Construction		148,458,253.00						
Construction of 3 Barrel RCBC, So. Nala, Sta Teresita	Dumaran	1,900,000.00	10/9/2017		15.00%			Construction Stopped due to Repair of Water Pipeline
Construction of Alimoto Bridge RC Slope Protection., Sta. Teresita	Dumaran	600,000.00	1/10/2018		0.00%			NTP on Process
Upgrading of Sta. Maria Bridge II to RCDG, Sta. Maria	Dumaran	8,000,000.00	10/26/2017		30.02%	1,154,141.09		On Going
Installation of RCCP and Const. of RCBC, Cayapas-Salimbanog-Lamyang Road	Dumaran	10,000,000.00	-		0.00%			NTP on Process
Construction of 1 Barrel RCBC, Latungay-Bagumbayan Road	Dumaran	800,000.00	9/6/2017		100.00%	783,919.14		COMPLETED
Construction of 3 Barrel RCBC, (Tagale Bridge), Bgy Pamontolon	Taytay	2,000,000.00	10/24/2017		5.12%			Suspended due to Weather
Installation of RCCP and Construction of RCBC, Cauban-Banbanan-Minapla Road	Taytay	15,344,253.00	-		0.00%			For Bidding
Concreting of Cataban-Liminangcong Road,(intermittent Section)	Taytay	8,900,000.00	-		0.00%			NTP on Process
Construction of Kalampinay BB (Lamoro Bridge II) to RCDG (Superstructure), Bgy. Pasadeña	El Nido	8,000,000.00	-		0.00%			NTP on Process
Upgrading of Taradungan Bridge to RCDG, Bgy. Taradungan	Roxas	5,500,000.00	10/13/2017		15.00%	8,234,999.95		On Going
Upgrading of Iraan Bridge to RCDG, Bgy. Magara	Roxas	8,000,000.00	11/6/2017		15.00%	1,181,898.81		On Going
Upgrading of Maharlika Bridge I to RCDG, Bgy. Magara	Roxas	5,500,000.00	11/6/2017		15.00%	811,842.28		On Going

continued next page

Program/Project/Activity	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, If Any	Remarks
					% of Completion	Total Cost Incurred to Date		
20% Development Fund (Current) Roads Improvement and Construction		148,458,253.00						
Concreting of Junction Highway-Tumarbong Road, Highway Junction-Tumarbong	Roxas	8,000,000.00	10/10/2017		0.00%			not yet started
Upgrading of Pag-asa Bridge I to RCDG, So. Pag-asa, Little Caramay	San Vicente	7,000,000.00	11/15/2017		0.00%			On Mobilization
Cleaning of Solid Rocks & Boulders along Runway of Airstrip	Cagayancillo	1,800,000.00	-		0.00%			NTP ready for date
Concreting of Circumferential Road	Cagayancillo	2,000,000.00	12/11/2017		0.00%			Not Yet Started
Concreting of Circumferential Road	Agutaya	2,000,000.00	1/10/2018		0.00%			On Mobilization
Concreting of Circumferential Road	Linapacan	1,500,000.00	10/30/2017		0.00%			Not Yet Started
Concreting of Bgy. Road Galoc	Culion	1,550,000.00	1/10/2018		0.00%			On Mobilization
Construction of Barake 4 Barrel RCBC, Bgy. Barake	Aborlan	3,670,000.00	10/23/2017		52.00%	-		On Going
Construction of Jose Rizal Spillway (Box Type), Bgy. Jose Rizal	Aborlan	1,344,000.00	10/20/2017		100.00%	1,046,432.81		COMPLETED
Upgrading of Burirao Timber Bridge to RCDG (Superstructure), Bgy. Burirao	Narra	6,000,000.00	10/10/2017		100.00%	3,188,806.13		COMPLETED
Concreting of Aramaywan Road (Extention), Bgy. Aramaywan	Narra	2,000,000.00	10/23/2017		100.00%	-		COMPLETED
Upgrading of Labog Bridge to RCDG w/ Slope Protection, Bgy. Labog	Sofronio Española	8,250,000.00	-		0.00%			Change of Design; For SP
Construction of Tub-tub 3 Barrel RCBC w/ Slope Protection	Brooke's Pt.	1,900,000.00	10/23/2017		100.00%	1,838,690.15		COMPLETED
continued next page								

Program/Project/Activity	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, If Any	Remarks
					% of Completion	Total Cost Incurred to Date		
20% Development Fund (Current) Roads Improvement and Construction		148,458,253.00						
Construction of Amas 2 Barrel RCBC w/ Slope Protection	Brooke's Pt.	1,300,000.00	10/20/2017		30.00%	-		On Going
Construction of Calvit Creek 3 Barrel RCBC w/ Slope Protection, Bunog	Rizal	1,900,000.00	1/11/2018		0.00%			On Mobilization
Upgrading of Barak-barakan Bridge to RCDG w/ Slope Protection	Bataraza	9,600,000.00	11/6/2017		0.00%			on Mobilization
Rehabilitation/repair of Multi-Purpose Hall	Narra	1,100,000.00	-		100.00%	949,257.14		COMPLETED
Construction of Rural Health Unit, San Vicente	San Vicente	4,000,000.00	1/18/2018		0.00%			Not Yet Started
Construction of Rural Health Unit, Sofronio Espaniola	Sofronio Espaniola	4,000,000.00	-		0.00%			Not Yet Started
Construction of Rural Health Unit, Busuanga	Busuanga	5,000,000.00	-		0.00%			Not Yet Started
nothing follows								

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


ENGR. SAYLITO M. PURISIMA
 Head, I-HELP, Infrastructure Division
 OIC, PEO / PGDH, PEPO


JOSE CH. ALVAREZ
 Governor