

**20% COMPONENT OF THE IRA UTILIZATION
FOR THE 1ST QUARTER, CY 2018**

Province, City or Municipality: PALAWAN


Program or Project	Location	Total Cost	Date Started	Target Completion	Project Status		No. Of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Construction of Guadalupe Rescue Center	Coron	2,487,500.00			45.00%			On Going
Construction of Buluang Rescue Center	Busuanga	2,487,500.00			73.77%			On Going
Construction of Bataraza District Hospital	Bataraza	49,750,000.00			55.00%			On Going
Construction of El Nido District Hospital	El Nido	49,750,000.00			45.00%			On Going
Construction of Proposed Library Dumarán NHS	Dumarán	1,200,000.00			40.71%			On Going
Construction of Proposed Library - Sta. Teresita NHS	Dumarán	1,200,000.00			100.00%			COMPLETED
Construction of Proposed School Library - Poblacion	Araceli	1,200,000.00			50.19%			On Going
Construction of Proposed of Faculty - Poblacion	Araceli	1,200,000.00			43.71%			On Going
Concreting of NAP & Circumferential Road	Araceli	3,235,000.00			100.00%			COMPLETED
Acquisition of 1 Unit Rescue Vehicle and Rescue Equipments - Poblacion	Araceli	2,250,000.00			100.00%			COMPLETED
Rehabilitation of BHS	Araceli	500,000.00			58.37%			On Going
Concreting of So. Tagbarasan FMR, Bgy Sagpangan	Aborlan	7,700,000.00			100.00%			COMPLETED
Concreting of Lungsod-Igabas-Emilod Road A	Cuyo	19,731,548.00			99.32%			On Going
Concreting of Sandoval Feeder Road	Narra	58,155,240.00			31.59%			On Going
Concreting of Iplan-Linao Road	Brooke's Point	62,339,864.00			26.21%			On Going
Concreting of Magbabadil-Cabigaan Road	Aborlan	116,980,113.00			43.13%			On Going

Program or Project	Location	Total Cost	Date Started	Target Completion	Project Status		No. Of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
54 Barangay Health Station		107,460,000.00						
Construction of Barangay Health Station, Tagpait	Aborlan	1,990,000.00			25.00%			On Going
Construction of Barangay Health Station, Madoldolon	Araceli	1,990,000.00			30.00%			On Going
Construction of Barangay Health Station, Osmeña	Araceli	1,990,000.00			30.00%			On Going
Construction of Barangay Health Station, Balogo	Araceli	1,990,000.00			30.00%			On Going
Construction of Barangay Health Station, Sto. Niño	Araceli	1,990,000.00			45.00%			On Going
Construction of Barangay Health Station, San Jose De Oro	Araceli	1,990,000.00			45.00%			On Going
Construction of Barangay Health Station, Taloto	Araceli	1,990,000.00			45.00%			On Going
Construction of Barangay Health Station, Panitian, Bgy. Catagumpan	Balabac	1,990,000.00			0.00%			On Mobilization
Construction of Barangay Health Station, Kambang Tuli, Melville	Balabac	1,990,000.00			0.00%			On Mobilization
Construction of Barangay Health Station, Catagupan Centro	Balabac	1,990,000.00			0.00%			On Mobilization
Construction of Barangay Health Station, Sitio Caguisan Bgy. Salang	Balabac	1,990,000.00			0.00%			On Mobilization
Construction of Barangay Health Station, Maria Hangin	Balabac	1,990,000.00			0.00%			On Mobilization
Construction of Barangay Health Station, Sebaring	Balabac	1,990,000.00			0.00%			On Mobilization
Construction of Barangay Health Station, Puring	Bataraza	1,990,000.00			57.06%			On Going
Construction of Barangay Health Station, Igang-igang	Bataraza	1,990,000.00			47.65%			On Going
Construction of Barangay Health Station, Iwahig/Mampyu	Bataraza	1,990,000.00			14.64%			On Going
Construction of Barangay Health Station, Tabud	Bataraza	1,990,000.00			0.00%			On Mobilization
Construction of Barangay Health Station, Tagnato	Bataraza	1,990,000.00			0.00%			On Mobilization
Construction of Barangay Health Station, Tagolango	Bataraza	1,990,000.00			0.00%			On Mobilization
Construction of Barangay Health Station, Taratak	Bataraza	1,990,000.00			0.00%			On Mobilization
Construction of Barangay Health Station, Salogon	Brooke's Point	1,990,000.00			23.00%			On Going
Construction of Barangay Health Station, Bgy. Panlaitan	Busuanga	1,990,000.00			0.00%			On Mobilization
Construction of Barangay Health Station, Bgy. Quezon	Busuanga	1,990,000.00			70.71%			On Going
Construction of Barangay Health Station, Tagala	Cagayancillo	1,990,000.00			0.00%			On Mobilization
Construction of Barangay Health Station, Nusa	Cagayancillo	1,990,000.00			0.00%			On Mobilization

Program or Project	Location	Total Cost	Date Started	Target Completion	Project Status		No. Of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Construction of Barangay Health Station, Sta. Cruz	Cagayancillo	1,990,000.00			0.00%			On Mobilization
Construction of Barangay Health Station, Wahig	Cagayancillo	1,990,000.00			0.00%			On Mobilization
Construction of Barangay Health Station, Bgy. Turda	Coron	1,990,000.00			0.00%			On Mobilization
Construction of Barangay Health Station, Bgy. Tagumpay	Coron	1,990,000.00			0.00%			On Mobilization
Construction of Barangay Health Station, Halsey	Culion	1,990,000.00			61.91%			On Going
Construction of Barangay Health Station, Sitio Tampil, Bgy. Osmeña	Culion	1,990,000.00			0.00%			On Mobilization
Construction of Barangay Health Station, So. Malunlon, Bgy. Tanatanaen	Dumaran	1,990,000.00			0.00%			On Mobilization
Construction of Barangay Health Station, So. Nagtalula, Bgy. Catep	Dumaran	1,990,000.00			0.00%			On Mobilization
Construction of Barangay Health Station, Manlag	Elnido	1,990,000.00			0.00%			On Mobilization
Construction of Barangay Health Station, Maligaya	Elnido	1,990,000.00			0.00%			On Mobilization
Construction of Barangay Health Station, Barangonan	Linapacan	1,990,000.00			0.00%			On Mobilization
Construction of Barangay Health Station, Maruyogruyog	Linapacan	1,990,000.00			0.00%			On Mobilization
Construction of Barangay Health Station, Caburian	Cuyo	1,990,000.00			0.00%			On Mobilization
Construction of Barangay Health Station, Cocoro	Magsaysay	1,990,000.00			0.00%			On Mobilization
Construction of Barangay Health Station, Poblacion, Upper Quirino	Narra	1,990,000.00			100.00%			On Mobilization
Construction of Barangay Health Station, Sowangan	Quezon	1,990,000.00			15.00%			On Mobilization
Construction of Barangay Health Station, So. Ogis, Ransang	Rizal	1,990,000.00			62.81%			On Going
Construction of Barangay Health Station, Malotoc, Ransang	Rizal	1,990,000.00			0.00%			On Mobilization
Construction of Barangay Health Station, Green island	Roxas	1,990,000.00			57.18%			On Going
Construction of Barangay Health Station, Caruray	San Vicente	1,990,000.00			45.78%			On Going
Construction of Barangay Health Station, Port Barton	San Vicente	1,990,000.00			57.18%			On Going
Construction of Barangay Health Station, Abo-abo	Sofronio Española	1,990,000.00			34.28%			On Going

Program or Project	Location	Total Cost	Date Started	Target Completion	Project Status		No. Of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Construction of Barangay Health Station, Biton	Taytay	1,990,000.00			0.00%			On Mobilization
Construction of Barangay Health Station, Libertad	Taytay	1,990,000.00			100.00%			On Going
Construction of Barangay Health Station, Meytegued	Taytay	1,990,000.00			0.00%			On Mobilization
Construction of Barangay Health Station, Poblacion	Taytay	1,990,000.00			86.00%			On Going
Construction of Barangay Health Station, Baras	Taytay	1,990,000.00			0.00%			On Mobilization
Construction of Barangay Health Station, Old Guinlo	Taytay	1,990,000.00			68.00%			On Going
Construction of Barangay Health Station, Tumbod	Taytay	1,990,000.00			0.00%			On Mobilization

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


SAYLITO M. PURISIMA
 PGDH (PEPO)/ OIC, PEO
 Head, Infrastructure Division


JOSE CH. ALVAREZ
 Governor
 Provincial Government of Palawan