

**20% COMPONENT OF THE IRA UTILIZATION  
FOR THE 4th QUARTER, CY 2019**

Province, City or Municipality: PALAWAN

Program or Project	Location	Total Cost	Date Started	Target Completion	Project Status		No. Of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
<b>20% DEVELOPMENT FUND 2019</b>								
<b>ECONOMIC DEVELOPMENT</b>								
Upgrading of Kaybulusan Bailey Bridge to RCDG, Purok Masigla, Bgy. Magara	Roxas	7,315,000.00	5/18/2019	11/17/2019	60.00%	4,389,000.00	100.00%	Completed
Upgrading of Malebeb Bailey Bridge to RCDG, Magara-Caruray Road,	Roxas	4,920,000.00	5/18/2019	11/12/2019	60.00%	2,952,000.00	100.00%	Completed
Upgrading of Kinabuyukan Bailey Bridge to RCDG, Bgy Caruray,	San Vicente	7,445,000.00			0.00%	-		For Bidding 10/30/19
<b>ENVIRONMENTAL MANAGEMENT</b>								
Construction of Three (3) Barrel RCBC with Slope Protection, So. Kalawiton, Bgy Canipaan,	Rizal	2,851,835.00	7/12/2019	1/9/2020	100.00%	2,851,835.00	100%	Completed
<b>GRAND TOTAL:</b>		<b>22,531,835.00</b>						

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

  
**SAYLITO M. PURISIMA**  
PGDH, REPO/ OIC-PEO  
Head, Infrastructure Division

  
**JOSE CH. ALVAREZ**  
Governor

Program or Project	Location	Total Cost	Date Started	Target Completion	Project Status		No. Of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
20% DEVELOPMENT FUND 2019								