

20% COMPONENT OF THE IRA UTILIZATION
As of June 30, 2020
 2nd Quarter 2020

Province, City or Municipality: PALAWAN

Program/Project/Activity	Location	Total Cost	Date Started	Target Completion	Project Status		No. Of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
20% DEVELOPMENT FUND (Current)								
Counterpart Funds to PRDP Project/FMR		10,540,000.00						
Roads & Bridges Development Program/Transport Infra Development Project								
HOSPITAL FACILITIES:								
Concreting of Roads Leading to Facilities of Narra Municipal Hospital and Additional Ceiling Works inside Main Building	Narra	3,000,000.00	Upon Issuance of NTP		0%	-		Amendment
Construction of Sewage Treatment Plan in Narra Municipal Hospital	Narra	3,200,000.00	Upon Issuance of NTP		0%	-		For Pre-Bid July 1, 2020
Final Completion Works of Quezon Medicare Hospital Building	Quezon	17,720,000.00	Upon Issuance of NTP		0%	-		Program of Works for Final Approval
Construction of Perimeter Fence in Quezon Medicare Hospital	Quezon	4,200,000.00	Upon Issuance of NTP		0%	-		For Pre-Bid July 1, 2020
Supply and Installation of Air Conditioning Unit	Bataraza	3,454,659.00	Upon Issuance of NTP		0%	-		Amendment/ HDMP
Construction of Sewage Treatment Plan in Bataraza District Hospital	Bataraza	3,200,000.00	Upon Issuance of NTP		0%	-		For Pre-Bid July 1, 2020

Program/Project/Activity	Location	Total Cost	Date Started	Target Completion	Project Status		No. Of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
20% DEVELOPMENT FUND (Current)								
Construction of Perimeter Fence in El Nido Community Hospital	El Nido	6,820,933.67	Upon Issuance of NTP		0%	-		For Pre-Procurement July 1, 2020
Concreting of El Nido Community Hospital Road Network	El Nido	5,921,673.60	Upon Issuance of NTP		0%	-		For Pre-Procurement July 1, 2020
Supply and Installation of Air Conditioning Units for El Nido Community Hospital	El Nido	3,454,659.00	Upon Issuance of NTP		0%	-		Amendment/ HDMP
Construction of Sewage Treatment Plant in El Nido Community Hospital	El Nido	3,200,000.00	Upon Issuance of NTP		0%	-		For Pre-Bid July 1, 2020
Construction of Two (2) Additional Rooms in Doctor's Quarter Building at San Vicente District Hospital	San Vicente	1,100,000.00	Upon Issuance of NTP		0%	-		Program of Works for Final Approval
Final Completion Works of Coron District Hospital Building	Coron	11,100,000.00	Upon Issuance of NTP		0%	-		Program of Works for Final Approval
Supply and Delivery of Distribution Panel Board, Main Cable & Other Electrical Material for the Main for the Main building & Other Facilities of Coron District Hospital	Coron	2,702,601.00	Upon Issuance of NTP		0%			Amendment
Installation of Transformer with Metering Accessories & Main Cable at Cuyo District Hospital	Cuyo	2,868,181.16	Upon Issuance of NTP		0%			For Pre-Bid July 1, 2020
Sub-Total		71,942,707.43						
Continued Next Page								


Program/Project/Activity	Location	Total Cost	Date Started	Target Completion	Project Status		No. Of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
20% DEVELOPMENT FUND (Current)								
BRIDGE, ROADS AND DRAINAGE STRUCTURES:								
Construction of San Juan Hanging Bridge	Aborlan	3,502,950.19	Upon Issuance of NTP		0%			For Posting
Rehabilitation of Magbabadil Bridge I	Mabini, Aborlan	3,150,000.00	Upon Issuance of NTP		0%			For Pre-Bid July 1, 2020
Upgrading of Maasin Bailey Bridge II to RCDG	Abo Abo Isugod	7,200,000.00	Upon Issuance of NTP		0%			For Pre-Procurement July 1, 2020
Construction/Rehabilitation of RCBC with Slope Protection in National Highway-Tabud Road	Panitian, Quezon	2,320,000.00	Upon Issuance of NTP		0%			For Posting
Construction of Candis RCDG Bridge	Dumaran	10,342,148.11	Upon Issuance of NTP		0%			Program of Works for Final Approval
Construction of Two (2) Barrel RCBC with Concrete Slope Protection	Magsaysay, Dumaran	3,729,963.80	Upon Issuance of NTP		0%			For Pre-Bid July 1, 2020
Upgrading of Cataban Bailey Bridge II to RCDG	Taytay	16,200,000.00	Upon Issuance of NTP		0%			Transmitted to GSO (June 16, 2020)
Concreting of Highway Junction - Calawag Road	Taytay	10,500,000.00	Upon Issuance of NTP		0%			Amendment
Extension of New Guinlo Boat Landing	Taytay	2,500,000.00	Upon Issuance of NTP		0%			Amendment


Program/Project/Activity	Location	Total Cost	Date Started	Target Completion	Project Status		No. Of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
20% DEVELOPMENT FUND (Current)								
Concreting of Pulot Sea Road	Sofornio Española	10,215,663.47	Upon Issuance of NTP		0%			Amendment
Concreting of Magara Brgy. Road, Phase II	Roxas	3,211,933.56	Upon Issuance of NTP		0%			For Pre-Bid July 1, 2020
Concreting of Suba-Pawa-San Carlos Road (Half Lane)	Cuyo	5,353,777.15	Upon Issuance of NTP		0%			For Pre-Procurement July 1, 2020
Construction of Spillway	Sitio Kalampinay, Pasadeña, El Nido	1,799,450.60	Upon Issuance of NTP		0%			For Posting
Construction of Three (3) Barrel RCBC	Minara, Roxas	4,513,564.88	Upon Issuance of NTP		0%			For Obligation
Construction of One (1) Barrel RCBC Leading to Borac Port	Coron	3,700,000.00	Upon Issuance of NTP		0%			For Posting
	Sub-Total	88,239,451.76						
Continued Next Page								

Program/Project/Activity	Location	Total Cost	Date Started	Target Completion	Project Status		No. Of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
20% DEVELOPMENT FUND (Current)								
OTHER STRUCTURES:								
Construction of Perimeter Fence in Palawan Technical Vocational School Phase I	Plaridel, Aborlan	3,950,000.00	Upon Issuance of NTP		0%			Amendment
Construction of Senior Citizen Center Building	Kalatagbak, Quezon	850,000.00	Upon Issuance of NTP		0%			Amendment
Construction of Multi Purpose Building with Perimeter Fence	Buililuyan, Bataraza	7,000,000.00	Upon Issuance of NTP		0%			For Pre-Procurement July 1, 2020
Construction of Covered Court/Evacuation Center Phase I	Macaranao, Agutaya	5,270,214.07	Upon Issuance of NTP		0%			For Pre-Procurement July 1, 2020
Construction of Lagariao Barangay Health Station	Cuyo	2,300,000.00	Upon Issuance of NTP		0%			For Pre-Bid July 1, 2020
Construction of Los Angeles Barangay Health Station	Magsaysay	2,300,000.00	Upon Issuance of NTP		0%			For Pre-Bid July 1, 2020
Concreting of Bunog IP's Village Road	Rizal	5,250,000.00	Upon Issuance of NTP		0%			Amendment
Construction of Brgy. Health Station in Bunog IP's Village	Rizal	2,300,000.00	Upon Issuance of NTP		0%			Amendment
Construction of Day Care Center in Bunog IP's Village	Rizal	1,700,000.00	Upon Issuance of NTP		0%			Amendment
Construction of New Motorpool Building & Extention of 4 Bays at the Existing Building	Irawan, PPC	13,900,000.00	Upon Issuance of NTP		0%			Amendment
Construction of Transformer Paltform with Distribution of Three (3) Phase Line at Motorpool Irawan	PPC	1,632,035.57	Upon Issuance of NTP		0%			Amendment
Sub-Total		46,452,249.64						
Continued Next Page								

Program/Project/Activity	Location	Total Cost	Date Started	Target Completion	Project Status		No. Of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
20% DEVELOPMENT FUND (Current)								
POWER SUPPLIES FACILITIES DEVELOPMENT								
Supply & Delivery of 3-50 KVA & Line Hardware of Calandagan Village Electrification Project	Calandagan, Araceli	877,675.05	Upon Issuance of NTP		0%			Amendment
Repair of Powerhouse of Calandagan Village Electrification Project	Calandagan, Araceli	499,866.12	Upon Issuance of NTP		0%			Amendment
Sub-Total		1,377,541.17						
TOTAL Roads & Bridges Development Program/Transport Infra Development Project		208,011,950.00						
GRAND TOTAL :								

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


SAYLITO M. PURISIMA
 PGDH, PEPO/ OIC-PEO
 Head, Infrastructure Division


JOSE CH. ALVAREZ
 Governor