20% COMPONENT OF THE IRA UTILIZATION
As of December 31, 2020
4TH QUARTER 2020

Province, City or Municipality: PALAWAN

Program/Project/Activity	Location	Total Cost	Date Started	Target Completion	Project Status		No. Of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
20% DEVELOPMENT FUND (Current)								
Roads & Bridges Development Program/Transport Infra Development Project								
HOSPITAL FACILITIES:								
1.1 Construction of Narra Municipal Hospital (Concreting of Roads Leading Facilities) **Concreting of Roads Leading to Facilities of Narra Municipal Hospital and Additional Ceiling Works inside Main Building**	Narra	1,332,743.66	Upon Issuance of NTP		0%	-		For Pre-Bid (Jan, 2021)
1.2 Construction of Narra Municipal Hospital (Additional Ceiling of Works Insiide Main Building) **Concreting of Roads Leading to Facilities of Narra Municipal Hospital and Additional Ceiling Works inside Main Building**	Narra	1,667,256.34	Upon Issuance of NTP		0%	-		Recently Awarded
Construction of Sewage Treatment Plan in Narra Municipal Hospital	Narra	3,200,000.00	August 11, 2020		100%	3,200,000.00		Completed
Final Completion Works of Quezon Medicare Hospital Building	Quezon	17,720,000.00	Upon Issuance of NTP		90%	15,948,000.00		On Going
Construction of Perimeter Fence in Quezon Medicare Hospital	Quezon	4,200,000.00	Upon Issuance of NTP		100%	4,200,000.00		Completed

Program/Project/Activity	Location	Total Cost	Date Started	Target Completion	Project Status		No. Of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
20% DEVELOPMENT FUND (Current)								
Construction of Bataraza District Hospital (Installation of Air-Conditioning Units) **Supply and Installation of Air Conditioning Unit**	Bataraza	3,454,659.00	Upon Issuance of NTP		100%	3,454,659.00		Completed
Construction of Sewage Treatment Plan in Bataraza District Hospital	Bataraza	3,200,000.00	August 11, 2020		100%	3,200,000.00		Completed
Construction of Perimeter Fence in El Nido Community Hospital	El Nido	6,820,933.67	Upon Issuance of NTP		90%	6,138,840.30		On Going
Concreting of El Nido Community Hospital Road Network	El Nido	5,921,673.60	August 29, 2020		100%	5,921,673.60		Completed
Construction of El Nido Community Hospital (Installation of Air-Conditioning Units) **Supply and Installation of Air Conditioning Units for El Nido Community Hospital**	El Nido	3,454,659.00	Upon Issuance of NTP		100%	3,454,659.00		Completed
Construction of Sewage Treatment Plant in El Nido Community Hospital	El Nido	3,200,000.00	August 11, 2020		30%	960,000.00		On Going
Construction of Two (2) Additional Rooms in Doctor's Quarter Building at San Vicente District Hospital	San Vicente	1,100,000.00	Upon Issuance of NTP		0%	-		PPMP at Budget Office (Jan 7, 2021)
Final Completion Works of Coron District Hospital Building	Coron	11,100,000.00	Upon Issuance of NTP		0%	-		PPMP at Budget Office (Jan 7, 2021)

Program/Project/Activity	Location	Total Cost	Date Started	Target Completion	Project Status		No. Of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
20% DEVELOPMENT FUND (Current)								
Construction of Coron District Hospital (Installation of Distribution Panel Board, Main Cable and Other Electrical Material for Main Building and Other Facilities) **Supply and Delivery of Distribution Panel Board, Main Cable & Other Electrical Material for the Main for the Main building & Other Facilities of Coron District Hospital**	Coron	2,702,601.00	Upon Issuance of NTP		0%	-		Recently Awarded
Installation of Transformer with Metering Accessories & Main Cable at Cuyo District Hospital	Cuyo	2,868,181.16	July 24, 2020		20%	573,636.23		On Going
Sub-Total		71,942,707.43						
Continued Next Page								
BRIDGE, ROADS AND DRAINAGE STRUCTURES:								
Construction of San Juan Hanging Bridge	Aborlan	3,502,950.19	August 15, 2020			-		For Mobilization
Rehabilitation of Magbabadil Bridge I	Mabini, Aborlan	3,150,000.00	August 13, 2020			-		For Mobilization
Upgrading of Maasin Bailey Bridge II to RCDG	Abo Abo Isugod	7,200,000.00	September 08, 2020		50%	3,600,000.00		On Going
Construction/Rehabilitation of RCBC with Slope Protection in National Highway-Tabud Road	Panitian, Quezon	2,320,000.00	Upon Issuance of NTP		100%	2,320,000.00		Completed

Program/Project/Activity	Location	Total Cost	Date Started	Target Completion	Project Status		No. Of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
20% DEVELOPMENT FUND (Current)								
Construction of Candis RCDG Bridge	Dumaran	10,342,148.11	Upon Issuance of NTP		0%	-		Recently Awarded
Construction of Two (2) Barrel RCBC with Concrete Slope Protection	Magsaysay, Dumaran	3,729,963.80	Upon Issuance of NTP		100%	3,729,963.80		Completed
Upgrading of Cataban Bailey Bridge II to RCDG	Taytay	16,200,000.00	Upon Issuance of NTP		100%	16,200,000.00		Completed

Program/Project/Activity	Location	Total Cost	Date Started	Target Completion	Project Status		No. Of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
20% DEVELOPMENT FUND (Current)								
Construction of Southern Palawan Provincial Hospital (Construction of Medical Workers Dormitory) **Concreting of Highway Junction - Calawag Road**	Brooke's Point **Taytay**	10,500,000.00	Upon Issuance of NTP		0%	-		Recently Awarded
Construction/Extension of New Guinlo Boat Landing, Phase II **Extension of New Guinlo Boat Landing**	Taytay	2,500,000.00	Upon Issuance of NTP		20%	500,000.00		On Going
Concreting of Pulot Shore Provincial Road **Concreting of Pulot Sea Road**	Sofornio Española	10,215,663.47	Upon Issuance of NTP		80%	8,172,530.78		On Going
Concreting of Magara Brgy. Road, Phase II	Roxas	3,211,933.56	Upon Issuance of NTP		100%	3,211,933.56		Completed
Concreting of Suba-Pawa-San Carlos Road (Half Lane)	Cuyo	5,353,777.15	Upon Issuance of NTP		70%	3,747,644.01		On Going
Construction of Spillway	Sitio Kalampinay, Pasadeña, El	1,799,450.60	Upon Issuance of NTP		100%	1,799,450.60		Completed
Construction of Three (3) Barrel RCBC	Minara, Roxas	4,513,564.88	Upon Issuance of NTP		100%	4,513,564.88		Completed
Construction of One (1) Barrel RCBC Leading to Borac Port	Coron	3,700,000.00	Upon Issuance of NTP		100%	3,700,000.00		Completed
Sub-Total		88,239,451.76						
Continued Next Page								

Program/Project/Activity	Location	Total Cost	Date Started	Target Completion	Project Status		No. Of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
20% DEVELOPMENT FUND (Current)								
OTHER STRUCTURES:								
Construction of Bataraza District Hospital Perimeter Fence, Phase II **Construction of Perimeter Fence in Palawan Technical Vocational School Phase I**	Bataraza **Plaridel, Aborlan**	3,950,000.00	Upon Issuance of NTP		100%	3,950,000.00		Completed
Construction of Evacuation Center/Multi-Purpose Building **Construction of Senior Citizen Center Building**	Kalatagbak, Quezon	850,000.00	Upon Issuance of NTP		100%	850,000.00		Completed
Construction of Multi Purpose Building with Perimeter Fence	Buliluyan, Bataraza	6,294,996.21	Upon Issuance of NTP		70%	4,406,497.35		On Going
Construction of Covered Court/Evacuation Center Phase I	Macaranao, Aqutaya	5,270,214.07	Upon Issuance of NTP		20%	1,054,042.81		On Going
Construction of Lagariao Barangay Health Station	Cuyo	2,300,000.00	Upon Issuance of NTP		80%	1,840,000.00		On Going
Construction of Los Angeles Barangay Health Station	Magsaysay	2,300,000.00	Upon Issuance of NTP		90%	2,070,000.00		On Going
Concreting of Barangay Road **Concreting of Bunog IP's Village Road**	Bunog, Rizal	5,250,000.00	Upon Issuance of NTP		20%	1,050,000.00		On Going
Construction of Barangay Health Station **Construction of Brgy. Health Station in Bunog IP's Village**	Bunog, Rizal	2,300,000.00	Upon Issuance of NTP		20%	460,000.00		On Going
Construction of Evacuation Center/Multi-Purpose Building **Construction of Day Care Center in Bunog IP's Village**	Bunog, Rizal	1,700,000.00	Upon Issuance of NTP		20%	340,000.00		On Going

Program/Project/Activity	Location	Total Cost	Date Started	Target Completion	Project Status		No. Of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
20% DEVELOPMENT FUND (Current)								
Construction of Doctors/Nurses Quarter at Quezon Medicare Hospital **Construction of New Motorpool Building & Extention of 4 Bays at the Existing Building**	Quezon **Irawan, PPC**	5,800,000.00	Upon Issuance of NTP		100%	5,800,000.00		Completed
Construction of Sewage Treatment Plant at Cuyo District Hospital **Construction of Transformer Paltform with Distribution of Three (3) Phase Line at Motorpool Irawan**	Cuyo **PPC**	3,200,000.00	Upon Issuance of NTP		0%	-		Recently Awarded
Sub-Total		39,215,210.28						
Continued Next Page								
POWER SUPPLIES FACILITIES DEVELOPMENT								
Construction of Evacuation Center/Multi-Purpose Building **Supply & Delivery of 3-50 KVA & Line Hardware of Calandagan Village Electrification Project**	Suba, Cuyo **Calandagan, Araceli**	2,800,000.00	Upon Issuance of NTP		0%	-		Recently Awarded
Construction of Evacuation Center, Phase I **Repair of Powerhouse of Calandagan Village Electrification Project**	Sitio Gawid, Bgy. Caruray, San Vicente **Calandagan, Araceli**	5,109,576.74	Upon Issuance of NTP		0%	-		Recently Awarded
Sub-Total		7,909,576.74						
TOTAL Roads & Bridges Development Program/Transport Infra Development Project		**208,011,950.00**						
GRAND TOTAL:		**207,306,946.21**						

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

SAYLITO M. PURISIMA
PGDH, PEPO/ OIC-PEO

JOSE CH. ALVAREZ

Program/Project/Activity	Location	Total Cost	Date Started	Target Completion	Project Status		No. Of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
20% DEVELOPMENT FUND (Current)								

Head, Infrastructure Division

Governor

1,332,743.66	3,502,950.19	3,950,000.00
1,667,256.34	3,150,000.00	850,000.00
3,200,000.00	7,200,000.00	6,294,996.21
17,720,000.00	2,320,000.00	5,270,214.07
4,200,000.00	10,342,148.11	2,300,000.00
3,454,659.00	3,729,963.80	2,300,000.00
3,200,000.00	16,200,000.00	5,250,000.00
6,820,933.67	10,500,000.00	2,300,000.00
5,921,673.60	2,500,000.00	1,700,000.00
3,454,659.00	10,215,663.47	5,800,000.00
3,200,000.00	3,211,933.56	3,200,000.00
1,100,000.00	5,353,777.15	
11,100,000.00	1,799,450.60	39,215,210.28
2,702,601.00	4,513,564.88	
2,868,181.16	3,700,000.00	
71,942,707.43 TOTAL	88,239,451.76 TOTAL	

2,800,000.00
5,109,576.74

7,909,576.74 TOTAL

TOTAL

207,306,946.21

CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
FOR THE 4TH QUARTER, CY 2020

Province, City or Municipality: PALAWAN

Program or Project	Location	Total Cost	Date Started	Target Completion	Project Status		No. Of Extension	Remarks
					% of Completion	Total Cost Incurred to Date		
DOTr		***416,709,467.72***						
Construction of Sheltered Port Phase 1 of Pag-asa	Kalayaan	416,709,467.72	07/26/2018	12/17/2019	100.00%	416,709,467.72		Completed
Construction of Mini Port Phase1, Brgy. Mangsee	Balabac	9,850,000.00	03/16/2019	11/10/2019	0.00%	-		Suspended
TIEZA		***40,000,000.00***						
Tubbataha Reef Ranger Station	Tubbataha, Cagayancillo	40,000,000.00	01/14/2020	01/12/2021	100.00%	40,000,000.00		Completed
Upgrading of Itangil Bailey to RCDG	Dumaran	7,000,000.00	12/22/16	5/12/17	100.00%	7,000,000.00		Completed
DOH		***59,700,000.00***						
Construction of Guadalupe Rescue Center	Coron	2,487,500.00	11/9/17	**	100.00%	2,487,500.00		Completed
San Fernando Rescue Center	Elnido	2,487,500.00	**	**	100.00%	2,487,500.00		Completed
Cheey Rescue Center	Busuanga	2,487,500.00	11/9/17	3/10/18	100.00%	2,487,500.00		Completed
Construction of Buluang Rescue Center	Busuanga	2,487,500.00	11/9/17	3/10/18	100.00%	2,487,500.00		Completed
Construction of El Nido District Hospital	El Nido	49,750,000.00	5/17/17	2/10/19	100.00%	49,750,000.00		Completed
54 Barangay Health Station		***107,460,000.00***						
Construction of Barangay Health Station, Tagpait	Aborlan	1,990,000.00	05/06/2017	01/01/2018	100.00%	1,990,000.00		Completed
Construction of Barangay Health Station, Madoldolon	Araceli	1,990,000.00	8/15/17	4/12/18	100.00%	1,990,000.00		Completed
Construction of Barangay Health Station, Osmeña	Araceli	1,990,000.00	8/15/17	4/12/18	100.00%	1,990,000.00		Completed
Construction of Barangay Health Station, Balogo	Araceli	1,990,000.00	8/15/17	4/12/18	42.00%	835,800.00		On Going
Construction of Barangay Health Station, Sto. Niño	Araceli	1,990,000.00	8/15/17	4/12/18	100.00%	1,990,000.00		Completed
Construction of Barangay Health Station, San Jose De Oro	Araceli	1,990,000.00	8/15/17	4/12/18	45.00%	895,500.00		On Going
Construction of Barangay Health Station, Taloto	Araceli	1,990,000.00	8/15/17	4/12/18	45.00%	895,500.00		On Going
Construction of Barangay Health Station, Panitian, Bgy. Catagumpan	Balabac	1,990,000.00	06/18/2017	02/13/2018	0.00%	-		On Mobilization
Construction of Barangay Health Station, Kambang Tuli, Melville	Balabac	1,990,000.00	06/18/2017	02/13/2018	0.00%			On Mobilization

Program or Project	Location	Total Cost	Date Started	Target Completion	Project Status		No. Of Extensio	Remarks
					% of Completion	Total Cost Incurred to Date		
Construction of Barangay Health Station, Catagupan Centro	Balabac	1,990,000.00	09/19/2017	05/16/2018	10.56%			On Mobilization
Continued Next Page								

Program or Project	Location	Total Cost	Date Started	Target Completion	Project Status		No. Of Extensio	Remarks
					% of Completion	Total Cost Incurred to Date		
Construction of Barangay Health Station, Sitio Caguisan Bgy. Salang	Balabac	1,990,000.00	09/18/2017	5/17/18	0.00%			On Mobilization
Construction of Barangay Health Station, Maria Hangin	Balabac	1,990,000.00	09/18/2017	5/17/18	0.00%			On Mobilization
Construction of Barangay Health Station, Sebaring	Balabac	1,990,000.00	9/18/17	5/17/18	50.50%	1,004,950.00		On Going
Construction of Barangay Health Station, Puring	Bataraza	1,990,000.00	9/20/17	5/19/18	100.00%	1,990,000.00		Completed
Construction of Barangay Health Station, Igang-igang	Bataraza	1,990,000.00	9/21/17	5/20/18	100.00%	1,990,000.00		Completed
Construction of Barangay Health Station, Iwahig/Mampyu	Bataraza	1,990,000.00	9/22/17	5/21/18	100.00%	1,990,000.00		Completed
Construction of Barangay Health Station, Tabud	Bataraza	1,990,000.00	11/14/17	**	100.00%	1,990,000.00		Completed
Construction of Barangay Health Station, Tagnato	Bataraza	1,990,000.00	11/14/17	**	100.00%	1,990,000.00		Completed
Construction of Barangay Health Station, Tagolango	Bataraza	1,990,000.00	11/14/17	09/09/2018	20.00%	398,000.00		On Going
Construction of Barangay Health Station, Taratak	Bataraza	1,990,000.00	11/14/17	**	100.00%	1,990,000.00		Completed
Construction of Barangay Health Station, Salogon	Brooke's Point	1,990,000.00	6/16/17	12/14/17	100.00%	1,990,000.00		Completed
Construction of Barangay Health Station, Bgy. Panlaitan	Busuanga	1,990,000.00	12/29/17	06/26/2018	0.00%	-		On Mobilization
Construction of Barangay Health Station, Bgy. Quezon	Busuanga	1,990,000.00	**	**	100.00%	1,990,000.00		Completed
Construction of Barangay Health Station, Talaga	Cagayancillo	1,990,000.00	6/1/17	3/29/18	15.00%	298,500.00		On Going
Construction of Barangay Health Station, Nusa	Cagayancillo	1,990,000.00	6/1/17	3/29/18	40.00%	796,000.00		On Going
Construction of Barangay Health Station, Sta. Cruz	Cagayancillo	1,990,000.00	6/1/17	3/29/18	100.00%	1,990,000.00		Completed
Construction of Barangay Health Station, Wahig	Cagayancillo	1,990,000.00	6/1/17	3/29/18	90.00%	1,791,000.00		On Going
Construction of Barangay Health Station, Bgy. Turda	Coron	1,990,000.00	**	**	10.00%	199,000.00		Suspended
Construction of Barangay Health Station, Bgy. Tagumpay	Coron	1,990,000.00	**	**	0.00%	-		Suspended
Construction of Barangay Health Station, Halsey	Culion	1,990,000.00	**	**	100.00%	1,990,000.00		Completed
Construction of Barangay Health Station, Sitio Tampil, Bgy. Osmeña	Culion	1,990,000.00	08/15/2017	04/12/2018	100.00%	1,990,000.00		Completed
Construction of Barangay Health Station, So. Malunlon, Bgy. Tanatanaen	Dumaran	1,990,000.00	06/10/2017	12/07/2017	0.00%	-		Suspended
Construction of Barangay Health Station, So. Nagtalula, Bgy. Catep	Dumaran	1,990,000.00	06/10/2017	12/07/2017	0.00%	-		Suspended
Construction of Barangay Health Station, Maligaya	Elnido	1,990,000.00	06/10/2017	12/07/2017	0.00%			For Cancellation
Construction of Barangay Health Station, Manlag	Elnido	1,990,000.00	06/10/2017	12/07/2017	100.00%			Completed

Program or Project	Location	Total Cost	Date Started	Target Completion	Project Status		No. Of Extensio	Remarks
					% of Completion	Total Cost Incurred to Date		
Continued Next Page								

Program or Project	Location	Total Cost	Date Started	Target Completion	Project Status		No. Of Extensio	Remarks
					% of Completion	Total Cost Incurred to Date		
Construction of Barangay Health Station, Barangonan	Linapacan	1,990,000.00	06/10/2019	12/07/2019	74.77%			On Going
Construction of Barangay Health Station, Maruyogruyog	Linapacan	1,990,000.00	06/10/2019	12/07/2019	0.00%			Suspended
Construction of Barangay Health Station, Caburian	Cuyo	1,990,000.00	**	**	0.00%	-		Suspended
Construction of Barangay Health Station, Cocoro	Magsaysay	1,990,000.00	**	**	0.00%	-		Suspended
Construction of Barangay Health Station, Poblacion, Upper Quirino	Narra	1,990,000.00	**	**	100.00%	1,990,000.00		Completed
Construction of Barangay Health Station, Sowangan	Quezon	1,990,000.00	**	**	100.00%	1,990,000.00		Completed
Construction of Barangay Health Station, So. Ogis, Ransang	Rizal	1,990,000.00	09/21/2017	05/18/2018	100.00%	1,990,000.00		Completed
Construction of Barangay Health Station, Malotoc, Ransang	Rizal	1,990,000.00	09/21/2017	05/18/2018	100.00%	1,990,000.00		Completed
Construction of Barangay Health Station, Green island	Roxas	1,990,000.00	12/29/17	**	100.00%	1,990,000.00		Completed
Construction of Barangay Health Station, Caruray	San Vicente	1,990,000.00	12/29/17	**	100.00%	1,990,000.00		Completed
Construction of Barangay Health Station, Port Barton	San Vicente	1,990,000.00	12/29/17	**	100.00%	1,990,000.00		Completed
Construction of Barangay Health Station, Abo-abo	Sofronio Española	1,990,000.00	6/6/17	**	100.00%	1,990,000.00		Completed
Construction of Barangay Health Station, Biton	Taytay	1,990,000.00	08/12/2017	06/08/2008	0.00%	-		Suspended
Construction of Barangay Health Station, Libertad	Taytay	1,990,000.00	8/11/17	6/8/18	100.00%	1,990,000.00		Completed
Construction of Barangay Health Station, Meytegued	Taytay	1,990,000.00	8/11/17	6/8/18	0.00%	-		On Mobilization
Construction of Barangay Health Station, Poblacion	Taytay	1,990,000.00	**	**	100.00%	1,990,000.00		Completed
Construction of Barangay Health Station, Baras	Taytay	1,990,000.00	01/04/2018	09/01/2018	0.00%	-		Suspended
Construction of Barangay Health Station, Old Guinlo	Taytay	1,990,000.00	8/11/17	6/8/18	100.00%	1,990,000.00		Completed
Construction of Barangay Health Station, Tumbod	Taytay	1,990,000.00	01/04/2018	09/01/2018	0.00%	-		On Mobilization

Program or Project	Location	Total Cost	Date Started	Target Completion	Project Status		No. Of Extension	Remarks
					% of Completion	Total Cost Incurred to Date		
12 New RHU		***151,280,000.00***						
Construction of Rural Health Unit, Busuanga	Busuanga	11,940,000.00	**	**	80.00%	9,552,000.00		On Going
Construction of Rural Health Unit, Pancol Phase 1	Taytay	11,940,000.00	11/16/18	9/12/19	100.00%	11,940,000.00		Completed
Construction of Rural Health Unit, Northeast Taytay Phase 1	Taytay	11,940,000.00	11/16/18	9/13/19	100.00%	11,940,000.00		Completed
Construction of Rural Health Unit, Agutaya Phase 1	Agutaya	11,940,000.00	12/14/18	10/11/19	40.00%	4,776,000.00		On Going
Construction of Rural Health Unit, Magsaysay Phase 1	Magsaysay	11,940,000.00	12/14/18	10/11/19	85.00%	10,149,000.00		On Going
Construction of Rural Health Unit, Cagayancillo Phase 1	Cagyancillo	11,940,000.00	9/29/19	10/23/2020	15.00%	1,791,000.00		Suspended
Construction of Rural Health Unit, Bgy. Bancalaan Phase 1	Balabac	11,940,000.00	12/14/18	10/9/19	89.27%	10,658,838.00		On Going
Construction of Rural Health Unit, Sofronio Espanola	Sofronio Espanola	19,940,000.00	9/22/18	07/18/2019	95.00%	18,943,000.00		On Going
Construction of Rural Health Unit, Aporawan Phase 1	Aborlan	11,940,000.00	8/14/18	6/11/19	100.00%	11,940,000.00		Completed
Construction of Rural Health Unit, Bgy. Mangsee Phase 1	Balabac	11,940,000.00	12/14/18	10/11/19	100.00%	11,940,000.00		Completed
Construction of Rural Health Unit, Bgy. Panalingaan Phase 1	Rizal	11,940,000.00	8/11/18	6/6/19	100.00%	11,940,000.00		Completed
Construction of Rural Health Unit, Linapacan Phase 1	Linapacan	11,940,000.00	**	**	20.00%	2,388,000.00		On Going

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

SAYLITO M. PURISIMA
PGDH, PEPO/ OIC-PEO
Head, Infrastructure Division

JOSE CH. ALVAREZ
Governor